



PROJECT STATUS REPORT

PROJECT SUMMARY

REPORT DATE	PROJECT NAME	PREPARED BY
12/16/2025	Water Well No. 1	Daniel B. Smith

STATUS SUMMARY

Project Work is on hold until a funding source can be secured. Contractor is waiting for down payment to order equipment and materials.

PROJECT OVERVIEW

TASK	% DONE	DUE DATE	DRIVER	NOTES
Pull, Inspect, and Video	90		Approval of new funding source	Re-video recommended (see ISSUE below)
Cleaning and Rehabilitation	0		Video inspection of Aquifer	Same process as well no. 2
New Pump, Motor, Piping	0		Funding	Existing equipment failure (bent pump shaft), new equipment to mirror well no. 2

BUDGET OVERVIEW

CATEGORY	COST	SPENT	% OF TOTAL	NOTES
Equipment and Materials	77,023.36	0	59	Ordering equipment and materials prior to 2026 will keep the project costs to a minimum
Electrical Panel	12,655.15	0	10	Highly recommended, but not required
Labor	18,500	0	13	
Previously Approved Work (cleaning & Rehabilitation)	23,500	0	18	Air lifting and brushing well screen, bailing of material

RISK AND ISSUE HISTORY

ISSUE	ASSIGNED TO	DATE
Funding to continue project has been depleted. A new source to fund the project is to be determined.	D. Smith	12/16/25
During cleaning efforts, Eagle Drilling equipment experienced a component failure, causing a portion to free-fall to the bottom of the well. A video inspection is recommended to determine whether any damage to the well screen or casing has occurred.	D. Smith	12/16/25

CONCLUSIONS/RECOMMENDATIONS

Secure a funding source to continue the project. Re-video of well to determine the type of cleaning/rehabilitation work needed.